

From: Cosimo Pagano <cpagano@villageofskaneateles.com>
Sent: Monday, January 22, 2024 3:41 PM
To: Laurie Walter <Clerk@villageofskaneateles.com>
Cc: Mayor <Mayor@villageofskaneateles.com>; Trustee Evans <trusteeevans@villageofskaneateles.com>; Trustee Zapata <TrusteeZapata@villageofskaneateles.com>; Trustee Lynn <trusteelynn@villageofskaneateles.com>; Trustee Richards <trusteerichards@villageofskaneateles.com>; jpavlus@bcplegal.com; Tom Posella <dmo@villageofskaneateles.com>
Subject: Agenda Item - Board Meeting 1/25/2024

Good Morning Afternoon Laurie,

We have an agenda item to add to this week's meeting. Tom will be present to discuss, and I will be available if needed on personal cell phone 315-552-4053 (call or text).

1. WWTP Ammonia and TRC Removal Upgrades – Change Order No. 1 – Blower Pad Structure Relocation

Description: Due to unforeseen utility conflicts (water and electric) at the WWTP site the new blower building will need to be relocated approximately 13-feet to the north. We considered the cost and timing associated with relocating the utilities in lieu of the building itself to address the utility conflicts. It was determined that relocating the blower building would be more cost effective, would not require additional approvals/testing (i.e. water), and will allow the contractor to remain on schedule which reduces the potential for additional engineering fees to extend the construction duration.

Change order pricing was received for both the General and Electrical Contracts as outlined below:

- General Contract, 1-General: \$12,823.97
- Electrical Contract, 2-Electrical: \$3,728.69

- **TOTAL: \$16,552.66**

Based on the pricing received from the contractor it is recommended that the Village proceed with issuing a change order No. 1 to relocate the blower building for a total of \$16,552.66. A summary of the project's current financial status is provided below:

Original Contract Amount (1-General, 2-Electrical):	\$1,460,101
Change Orders (1-General, 2-Electrical):	\$16,552.66
TOTAL:	\$1,476,653.66

Agenda Item: Consider approval of Change Order No. 1 – Blower Building Relocation for the WWTP Ammonia and TRC Removal Upgrades Project in the amount of \$16,552.66.

Thanks,
Cosimo Pagano, PE
Deputy Director of Municipal Operations
Village of Skaneateles
315-877-1080 (M)